





Activity ID	Activity Name	Orig Dur	Start	Finish	2017												2018												2019												2020												2021												2022												2023											
					Gantt Chart												Gantt Chart												Gantt Chart												Gantt Chart												Gantt Chart												Gantt Chart																							
A1750	Notice to Proceed with Demolition - By Owner	0	04-Jun-18 A	04-Jun-18 A	04-Jun-18 A												04-Jun-18 A												04-Jun-18 A												04-Jun-18 A												04-Jun-18 A												04-Jun-18 A																							
A1310	City Commission Meeting #1 to Review Design Development & Budget for Conditions of Approval	0	26-Nov-18 A	26-Nov-18 A	26-Nov-18 A												26-Nov-18 A												26-Nov-18 A												26-Nov-18 A												26-Nov-18 A												26-Nov-18 A																							
A1940	City Commission Meeting #2 to Review Design Development & Budget for Conditions of Approval	0	14-May-19 A	14-May-19 A	14-May-19 A												14-May-19 A												14-May-19 A												14-May-19 A												14-May-19 A												14-May-19 A																							
A1100	City Commission Meeting to Approve GMP	1	13-Jan-20 A	23-Jan-20 A	13-Jan-20 A												13-Jan-20 A												13-Jan-20 A												13-Jan-20 A												13-Jan-20 A												13-Jan-20 A																							
A1070	GMP Approval	10	24-Jan-20 A	21-Feb-20 A	24-Jan-20 A												24-Jan-20 A												24-Jan-20 A												24-Jan-20 A												24-Jan-20 A												24-Jan-20 A																							
<b>Permitting</b>		<b>423</b>	<b>17-Jul-18 A</b>	<b>26-Mar-20 A</b>	17-Jul-18 A												17-Jul-18 A												17-Jul-18 A												17-Jul-18 A												17-Jul-18 A												17-Jul-18 A																							
<b>Development Review Committee Process (DRC)</b>		<b>68</b>	<b>17-Jul-18 A</b>	<b>19-Oct-18 A</b>	17-Jul-18 A												17-Jul-18 A												17-Jul-18 A												17-Jul-18 A												17-Jul-18 A												17-Jul-18 A																							
A1550	1st Submission to DRC	1	17-Jul-18 A	17-Jul-18 A	17-Jul-18 A												17-Jul-18 A												17-Jul-18 A												17-Jul-18 A												17-Jul-18 A												17-Jul-18 A																							
A1540	Submit Application for Prelim. Conditional Use Approval	1	17-Jul-18 A	17-Jul-18 A	17-Jul-18 A												17-Jul-18 A												17-Jul-18 A												17-Jul-18 A												17-Jul-18 A												17-Jul-18 A																							
A1560	1st DRC Review Period	9	18-Jul-18 A	30-Jul-18 A	18-Jul-18 A												18-Jul-18 A												18-Jul-18 A												18-Jul-18 A												18-Jul-18 A												18-Jul-18 A																							
A1730	1st DRC Meeting	0	31-Jul-18 A	31-Jul-18 A	31-Jul-18 A												31-Jul-18 A												31-Jul-18 A												31-Jul-18 A												31-Jul-18 A												31-Jul-18 A																							
A1720	Response to Comments Period	19	31-Jul-18 A	24-Aug-18 A	31-Jul-18 A												31-Jul-18 A												31-Jul-18 A												31-Jul-18 A												31-Jul-18 A												31-Jul-18 A																							
A1710	2nd Submission to DRC	1	27-Aug-18 A	27-Aug-18 A	27-Aug-18 A												27-Aug-18 A												27-Aug-18 A												27-Aug-18 A												27-Aug-18 A												27-Aug-18 A																							
A1700	2nd DRC Review Period	9	28-Aug-18 A	10-Sep-18 A	28-Aug-18 A												28-Aug-18 A												28-Aug-18 A												28-Aug-18 A												28-Aug-18 A												28-Aug-18 A																							
A1690	2nd DRC Meeting	1	11-Sep-18 A	11-Sep-18 A	11-Sep-18 A												11-Sep-18 A												11-Sep-18 A												11-Sep-18 A												11-Sep-18 A												11-Sep-18 A																							
A1680	Planning & Zoning Process & Notification (City Wide Notice)	7	12-Sep-18 A	20-Sep-18 A	12-Sep-18 A												12-Sep-18 A												12-Sep-18 A												12-Sep-18 A												12-Sep-18 A												12-Sep-18 A																							
A1670	Planning & Zoning Meeting (No Variance)	1	21-Sep-18 A	21-Sep-18 A	21-Sep-18 A												21-Sep-18 A												21-Sep-18 A												21-Sep-18 A												21-Sep-18 A												21-Sep-18 A																							
A1660	City Commission Process Period	18	24-Sep-18 A	17-Oct-18 A	24-Sep-18 A												24-Sep-18 A												24-Sep-18 A												24-Sep-18 A												24-Sep-18 A												24-Sep-18 A																							
A1650	City Commission Meeting (Pending Approval)	1	18-Oct-18 A	18-Oct-18 A	18-Oct-18 A												18-Oct-18 A												18-Oct-18 A												18-Oct-18 A												18-Oct-18 A												18-Oct-18 A																							
A1640	Approved Conditional Use Approval	1	19-Oct-18 A	19-Oct-18 A	19-Oct-18 A												19-Oct-18 A												19-Oct-18 A												19-Oct-18 A												19-Oct-18 A												19-Oct-18 A																							
<b>Civil Permitting</b>		<b>92</b>	<b>22-Oct-18 A</b>	<b>06-Mar-19 A</b>	22-Oct-18 A												22-Oct-18 A												22-Oct-18 A												22-Oct-18 A												22-Oct-18 A												22-Oct-18 A																							
A1760	1st Review Period	14	22-Oct-18 A	08-Nov-18 A	22-Oct-18 A												22-Oct-18 A												22-Oct-18 A												22-Oct-18 A												22-Oct-18 A												22-Oct-18 A																							
A1770	1st Review Comments	1	09-Nov-18 A	09-Nov-18 A	09-Nov-18 A												09-Nov-18 A												09-Nov-18 A												09-Nov-18 A												09-Nov-18 A												09-Nov-18 A																							
A1780	First Review Response	10	12-Nov-18 A	27-Nov-18 A	12-Nov-18 A												12-Nov-18 A												12-Nov-18 A												12-Nov-18 A												12-Nov-18 A												12-Nov-18 A																							
A1790	2nd Submittal	1	28-Nov-18 A	28-Nov-18 A	28-Nov-18 A												28-Nov-18 A												28-Nov-18 A												28-Nov-18 A												28-Nov-18 A												28-Nov-18 A																							
A1800	2nd Review Period	14	29-Nov-18 A	18-Dec-18 A	29-Nov-18 A												29-Nov-18 A												29-Nov-18 A												29-Nov-18 A												29-Nov-18 A												29-Nov-18 A																							
A1810	2nd Review Comments	1	19-Dec-18 A	19-Dec-18 A	19-Dec-18 A												19-Dec-18 A												19-Dec-18 A												19-Dec-18 A												19-Dec-18 A												19-Dec-18 A																							
A1820	2nd Review Response	1	12-Feb-19 A	12-Feb-19 A	12-Feb-19 A												12-Feb-19 A												12-Feb-19 A												12-Feb-19 A												12-Feb-19 A												12-Feb-19 A																							
A1840	3rd Submittal	1	13-Feb-19 A	13-Feb-19 A	13-Feb-19 A												13-Feb-19 A												13-Feb-19 A												13-Feb-19 A												13-Feb-19 A												13-Feb-19 A																							
A1830	3rd Review Period	14	14-Feb-19 A	05-Mar-19 A	14-Feb-19 A												14-Feb-19 A												14-Feb-19 A												14-Feb-19 A												14-Feb-19 A												14-Feb-19 A																							
A1850	Approval	0	06-Mar-19 A	06-Mar-19 A	06-Mar-19 A												06-Mar-19 A												06-Mar-19 A												06-Mar-19 A												06-Mar-19 A												06-Mar-19 A																							
<b>Building Permitting</b>		<b>338</b>	<b>22-Aug-18 A</b>	<b>25-Feb-20 A</b>	22-Aug-18 A												22-Aug-18 A												22-Aug-18 A												22-Aug-18 A												22-Aug-18 A												22-Aug-18 A																							
A2100	Preliminary City Review - 50% DD	3	22-Aug-18 A	24-Aug-18 A	22-Aug-18 A												22-Aug-18 A												22-Aug-18 A												22-Aug-18 A												22-Aug-18 A												22-Aug-18 A																							
A1950	Demolition Permit & Bidding Process - By Owner	27	03-Dec-18 A	11-Jan-19 A	03-Dec-18 A												03-Dec-18 A												03-Dec-18 A												03-Dec-18 A												03-Dec-18 A												03-Dec-18 A																							
A2110	Preliminary City Review - DD	3	13-May-19 A	15-May-19 A	13-May-19 A												13-May-19 A												13-May-19 A												13-May-19 A												13-May-19 A												13-May-19 A																							
A2120	Preliminary City Review - 50% CD	3	27-Sep-19 A	01-Oct-19 A	27-Sep-19 A												27-Sep-19 A												27-Sep-19 A												27-Sep-19 A												27-Sep-19 A												27-Sep-19 A																							
A1890	1st Review Period - City of WP	5	19-Nov-19 A	25-Nov-19 A	19-Nov-19 A												19-Nov-19 A												19-Nov-19 A												19-Nov-19 A												19-Nov-19 A												19-Nov-19 A																							
A1880	1st Submission to City of WP	0	19-Nov-19 A	19-Nov-19 A	19-Nov-19 A												19-Nov-19 A												19-Nov-19 A												19-Nov-19 A												19-Nov-19 A												19-Nov-19 A																							
A1900	1st Response to City Comments	15	26-Nov-19 A	18-Dec-19 A	26-Nov-19 A												26-Nov-19 A												26-Nov-19 A												26-Nov-19 A												26-Nov-19 A												26-Nov-19 A																							

Remaining Level of Effort   
 Remaining Work   
 Summary  
 Actual Level of Effort   
 Critical Remaining Work  
 Actual Work   
 Milestone

**\*Overall Project Schedule Owner**

Project ID: 19589-12b  
Data Date: 10-Sep-20  
Page 3 of 22









































