

Activity ID	Activity Name	Orig Dur	Activity % Complete	Start	Finish	2021				2022					
						Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
Winter Park Library & Event Center - 09/30/21 Update & Rev 1															
Administrative															
Key Milestones															
Owner Milestones															
A1020	Library & Event Center Occupancy/Staff Training	39	0%	18-Oct-21	09-Dec-21	18-Oct-21 → 10-Dec-21 18-Oct-21 → 10-Dec-21 18-Oct-21 → 10-Dec-21 18-Oct-21 → 10-Dec-21 18-Oct-21 → 09-Dec-21, Library & Event Center Occupancy/Staff Training									
A1030	Grand Opening/Ribbon Cutting	1	0%	10-Dec-21	10-Dec-21	10-Dec-21 10-Dec-21, Grand Opening/Ribbon Cutting									
Construction															
Library															
Interiors															
2nd Level															
Closeout															
A4990	Punchout @ Level 2 - Library	20	10%	13-Jul-21 A	26-Oct-21	26-Oct-21 26-Oct-21 26-Oct-21 26-Oct-21 26-Oct-21, Punchout @ Level 2 - Library									
Closeout															
A2270	Punchout @ Level 1 - Library	20	10%	16-Aug-21 A	26-Oct-21	26-Oct-21 26-Oct-21, Punchout @ Level 1 - Library									
Event Center															
Interiors															
Level 2															
Closeout															
A7900	Punchout @ Level 2 - Event Center	20	10%	30-Aug-21 A	26-Oct-21	26-Oct-21 26-Oct-21 26-Oct-21 26-Oct-21 26-Oct-21, Punchout @ Level 2 - Event Center									
Closeout															
A2580	Punchout @ Level 1 - Event Center	20	10%	30-Aug-21 A	26-Oct-21	26-Oct-21 26-Oct-21, Punchout @ Level 1 - Event Center									
Porte Cochere															
Interiors															
Finishes															
A2870	Punchout @ Porte Cochere	2	50%	27-Sep-21 A	01-Oct-21	7-Sep-21 A → 01-Oct-21 7-Sep-21 A → 01-Oct-21 7-Sep-21 A → 01-Oct-21 Sep-21 A → 01-Oct-21, Punchout @ Porte Cochere									

█ Remaining Level of Effort █ Remaining Work ▼ Summary
█ Actual Level of Effort █ Critical Remaining Work
█ Actual Work ◆ Milestone

*Remaining OPS Owner