



fairbanks AveNews



The City of Winter Park's construction update for Fairbanks Avenue.

Project update

January 29, 2013

- Installed lift station wet well and valve structures.
- Continued installation of gravity sewer and force main on Fairbanks Avenue (night work). Sewer is installed up to station 129+65 between Cherry Street and Clay Street.
- Completed installation of gravity sewer and force main piping on Jackson Avenue up to the lift station.
- Began installation of concrete sidewalk replacement north of Fairbanks Avenue.
- Preparing force main north of Fairbanks Avenue on Cambridge Boulevard for pressure testing.

January 11, 2013

- Installation of force main plug valves and air release valves on Wymore Road are complete.
- Continued installation of gravity sewer and force main on Fairbanks Avenue (night work). Sewer is installed up to Cherry Street.
- Installed well point dewatering and began installation of shoring system for wet well installation.
- Installed drilled shafts for all mast arms at Clay Street and Formosa Avenue.

Stay informed

- Updates to the construction schedule will be posted regularly on the Fairbanks web page cityofwinterpark.org/fairbanks.
- To receive **email updates** follow these steps:
 - Visit the Fairbanks web page cityofwinterpark.org/fairbanks
 - Click on "*Sign up here for email updates*" button to enter your email information
 - Select the "*Fairbanks AveNews*" subscription

fairbanks@cityofwinterpark.org ■ 407.643.1655
cityofwinterpark.org/Fairbanks

